



Commission Meeting
**Topic: *Olympia Regional Airport Runway 17-35 Line of Sight Phase 2 –
Final Acceptance, Contract # 2008-0004***

Date of Commission Meeting: June 22, 2009
Location of Meeting: LOTT Board Room

Type of Action Requested:

- Action
- Resolution #
- Advisory

Presented By: Rick Anderson
Business Unit or Department: Engineering
Director: Rick Anderson (Acting Coordinator)

Description/Background:

On April 28, 2008, Commission authorized award of Contract 2008-0004 to ICON Materials to complete the Olympia Regional Airport Runway 17-35 Line of Site Phase 2 project.

This project consisted of approximately 3100 lineal feet of rehabilitated asphalt runway surface; 75,000 cubic yards of excavation; 62,000 tons of aggregates; 14,000 tons of asphalt pavement; 9,000 linear feet of new drainage systems, and edge lighting.

Contract Schedule Milestones:

Call for Bids Authorized	March 10, 2008
Award Authorized	April 28, 2008
Awarded Contract	April 29, 2008
Substantial Completion	September 26, 2008
Completed negotiation of outstanding issues	May 29, 2009
Final Completion	June 3, 2009

Contract Cost Summary:

Original Contract Award	\$4,746,408
Change Orders and Quantity Adjustments	\$ (97,115)
Final Contract Total	\$4,649,293

Source of Funds:

The 2008 Capital Investment Plan allocated \$5 million for this project. Federal Aviation Administration Grant funded 95% of this Project.

Recommended Action:

Request Commission authorize Final Acceptance of Contract No. 2008-0004 to ICON Materials, for the Olympia Regional Airport Runway 17-35 Line of Sight and Rehabilitation, in the amount of \$4,649,293, for Project No. CA870.

Attachments:

Executive Director Approval:

Handwritten signature in black ink, appearing to be "ERG".