

Olympia Regional Airport
Runway 17-35 Line of Sight & Runway Rehabilitation 2008
Project Overview and Timeline
(Revised April 2, 2008)

1. Project Introduction, Purpose, & Overview

- a. Lower Runway 17-35 profile for Line of Sight
- b. Taxiway L, G, and Runway 8-26 Tie-ins
- c. Transition into Runway 17-35 Phase 1 pavement grade
- d. Upgrade Runway 17-35 edge lighting and signs to 5 step high intensity
- e. Runway 17-35 clearance signs at Runway 8-26 & Runway 17-35 grooving/markings
- f. Project Construction Access

2. Projected Time Line (FAA grant dependent)

- a. Advertise Date February 28
- b. Bid Opening Date April 22
- c. Notice to Proceed May 12
- d. Runway 17/35 South Closure May 13
- e. Airshow June 14 & 15
- f. Runway Intersection Closure August 11-24
- g. Open Runway 17/35 September 26
- h. Project Completion October 17

3. Project Staging, Schedule, Active Aircraft Operation Areas

a. Stage 1

Duration & Schedule – Approx 13 weeks (5/12/08 through 8/10/08)

- ILS out of service
- South 3,780 feet of Runway 17/35 closed; 1,720 feet available 1500Z – 0300Z daily.
- Runway 8/26 lighted dusk to dawn
- Taxiway G closed
- Taxiways F & W closed south of Runway 8/26

b. Stage 2

Duration & Schedule – Approx 2 weeks (8/11/08 through 8/24/08)

- ILS out of service
- Runway 17/35 closed
- West 1,457 ft. of Runway 8/26 closed; 2,700 ft. available
- Runway 8/26 lighted dusk to dawn
- Taxiway A closed
- Taxiway G closed
- Taxiways F & W closed south of Runway 8/26

c. Stage 3

Duration & Schedule – Approx 5 weeks (8/25/08 through 9/25/08)

- ILS out of service
- Runway 17/35 closed
- Runway 8/26 lighted dusk to dawn
- Taxiway A closed
- Taxiway G closed
- Taxiway F closed south of Runway 8/26
- Taxiway W closed south of Runway 8/26

d. Stage 4

Duration & Schedule – Approx 3 weeks (9/26/08 through 10/17/08)

- Normal airport configuration

4. Questions