

Port of Olympia

Runway 17-35 Line of Sight Improvements & Runway Rehabilitation - Phase 2 Operational Schedule

		STAGE 1													STAGE 2		STAGE 3				STAGE 4			10/17/08 Final Completion			
		Airshow 6/13/08 - 6/15/08													14 Day Runway Intersection Shut Down and Work												
Olympia Airport Line-of-Sight Phase 2 Construction		5/12/08	5/19/08	5/26/08	6/2/08	6/9/08	6/16/08	6/23/08	6/30/08	7/7/08	7/14/08	7/21/08	7/28/08	8/4/08	8/11/08	8/18/08	8/25/08	9/1/08	9/8/08	9/15/08	9/22/08	9/29/08	10/6/08	10/13/08	10/20/08	10/27/08	11/3/08
WEEK		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26
Runway 17-35 Configuration & Status		North 1,720' Runway 17-35 Open VFR Day Use Only South 3,780' Runway 17-35 Closed Day & Night													Runway 17-35 Closed Full Length				Runway 17-35 Open Full Length Day & Night								
Runway 17-35 Nav aids & Approach		ILS Offline													ILS Offline				ILS Active with Approaches								
Runway 8-26 Configuration & Status		Runway 8-26 Open Full Length Day & Night with Temporary Edge Lighting													Runway 8-26 Open Day & Night with Reduced Length Approx. 2400' with Temporary Edge Lighting		Runway 8-26 Open Full Length Day & Night with Temporary Edge Lighting				Runway 8-26 Open Standard Day Operations Temporary Edge Lighting Removed						

1. Schedule is a pre-design planning schedule. Actual final design quantities establishing final durations are pending.
Actual construction durations, sequencing and runway closure durations may vary.